

March 4, 2015 – FPL at The Chateau

The following is the work schedule as proposed by FPL and their contractor to complete the scope of work.

Work Schedule:

- Thursday (2/26) start at 7pm through Friday (2/27) at 5am stop: Exploratory digs to ensure manhole will fit in designated location. Area will be backfilled once complete and road plates installed/secured properly.
- Friday (2/27) start at 7pm through Saturday at midnight: Install manhole. Crews will be working from Friday night straight through until manholes is set (2nd crew to come in in the morning to relieve 1st crew).
- Sunday: NO WORK
- Monday (3/2) start at 7pm through Tuesday (3/3) 5am stop: Construct duct bank along 94th St.
- Tuesday (3/4) start at 7pm through Wednesday (3/5) 5am stop: Construct duct bank along 94th St.
- Wednesday (3/5) start at 7pm through Thursday (3/6) 5am stop: Construct duct bank along 94th St.
- Monday (3/9) start at 7pm through Tuesday (3/10) 5am stop: Construct duct bank along Collins Ave.
- Tuesday (3/10) start at 7pm through Wednesday (3/11) 5am stop: Construct duct bank along Collins Ave.
- Wednesday (3/11) start at 7pm through Thursday (3/12) 5am stop: Construct duct bank along Collins Ave.

It was agreed that all saw cutting of asphalt for this week would be accomplished first upon start time today March 3, 2105 and no further two stroke engine noise would be allowed which would cause the least impact to the community as their approved FPL/FDOT schedule progresses. All other operations are much quieter and will proceed as planned as we have been assured that all efforts are being made to mitigate the impact to the community. I have copies of the permits, plans, lane closures and barricade schedule for this project on file for your review. Thank you.